



Musselshell, Wheatland, Judith Basin, Golden Valley & Petroleum Counties

SUBSURFACE WASTEWATER TREATMENT SYSTEM
For OWNER-INSTALLED SYSTEM

Property Owners Name: _____ Permit # _____

Property Address: _____ County: _____

(Information needs to include location, size, slope, and depth of building sewer, location of cleanouts, location of septic tank, drainfield, and 100% replacement area, location of proposed wells, existing wells, cisterns, and water lines in the area of the system and any lots adjacent to it, lot boundaries, location of water course, irrigation ditches, lakes, ponds, including the 100-year floodplain in the immediate area, % slope of ground surface and direction of slope, location of soil profile holes and any percolation test holes, North point, and scale in feet)

This report due back to CMHD within 10 days of completion of the installation of this septic system. Final Septic Permit cannot be issued without receipt of an Installer Report Form

1. Septic Tank

- a. Size: _____ Gallons
- b. Concrete/Poly
- c. Approved Effluent Filter: Y/N
- d. Baffles: Y/N
- e. access Port w/in 1 ft. of surface: Y/N

2. Administration

- a. New or Replacement
- b. Reason for Failure: _____
- c. Street Address Obtained: Y/N
- d. Non-Deg Addressed: Y/N

3. Drainfield

- a. Lineal Feet Installed: _____
- b. Gravel or Gravelless Trenches
- c. If Gravelless, Chamber Width: _____ in.
- d. If Gravel, Trench Width: _____ in.
- e. Inches of Gravel Under Pipes: _____ in
- f. Inches of Gravel Over Pipes _____ in.
- g. Trench Depth: _____ ft.
- h. % Grade of Land Slope: _____ %
- i. Dist. From water sources: _____ ft.
- j. Groundwater depth: _____ ft.
- k. Bedrock Depth: _____ ft.

Installer Signature

Printed Name

Date